Construction Project Briefing

November 16, 2016



Today's Presentation

- 95th Street Terminal Improvement Program
- Wilson Transfer Station, Track, and Structure Reconstruction
- O'Hare Line Addison, Irving Park, Montrose, Harlem and Cumberland Station Renovations (Your New Blue)



Justification of Need:	The terminal is functionally obsolete and does not allow for optimal bus operations and pedestrian flow.
Priority of Project:	High
Total Project Budget:	\$280 M
Construction Contract Value:	Advance Package 1: \$ 2,482,588 Advance Package 2: \$24,697,210 Main Terminal Contract: \$180,000,000
Earned to Date:	Advance Package 1: 100% Advance Package 2: 96% Main Terminal Contract: 6%
Percent Change Orders to Construction Contract:	Advance Package 1: (0.3%) Advance Package 2: 7% Main Terminal Contract: 0%
Percent Time Used:	Advance Package 1: 100% Advance Package 2: 100% Main Terminal Contract: 33%
DBE:	Advance Package 1: Goal: 30% / Commitment: 35.19% / Current Attainment*: 37.26% Advance Package 2: Goal: 30% / Commitment: 30% / Current Attainment*: 32.03% Main Terminal Contract: Goal: 27% / Commitment: 27% Outreach events conducted: 8 *Attainment is based on progress payments and may vary over the life of the project
Funding Source:	Federal, State, Bond

Cla

Estimated Start Date/Estimated Length of Project:	Advance Package 1: NTP Issued June 6, 2014 / 180 days Advance Package 2: NTP Issued July 24, 2014 / 661 days Main Terminal Contract: NTP Issued Nov 24, 2015 / 1118 days
AP1/AP2 Construction Manager/General Contractor:	Walsh / II in One JV
Main Terminal Contractor:	F.H. Paschen / Milhouse JV
Owners Representative:	Jacobs/SQN JV
Project Manager:	Katrina Denny (PM), Kevin Loughnane (GM)

Detailed Overview of Scope:

The 95thTerminal Improvement Project will create new South and North terminal buildings at 95th on the Dan Ryan Red Line. The new terminal buildings will create a functional and efficient intermodal facility to enhance bus service and improve pedestrian safety. Scope includes the replacement and expansion of the terminal and platform and the addition of bus and pedestrian bridges. New administrative office space will be built and new bus bays will be provided around the terminal buildings.



Impact on Customers:	Track closures and weekend station closures during construction. Temporary relocation of certain bus operations to nearby streets during construction phasing.
Benefit to System:	Improved customer circulation and safety by relieving congestion. Improved bus service and improved pedestrian safety.
Benefit to Community:	Improved pedestrian safety with new pedestrian bridge over 95 th Street, longer train platform extending to the new South Terminal Building.
Impact on Accessibility:	New south and north terminal buildings with improved accessible routes to buses.
Estimated # of Jobs Created:	3,120 (Direct, Indirect and Induced), 652 (Direct)
Customer Communication Need:	Requires periodic track closures and possible station closures with bus shuttle service. Bus Operations may be relocated to adjacent streets during certain phases of construction.

Comp	le Projects:
•	ilson Station



Construction Progress

Phase	Description	Status
Close-out Advance Package 2: Dan Ryan Retaining Walls	 CTA issued Substantial Completion for Milestone 2 on May 15, 2016 Field work punchlist work is complete Administrative close-out is ongoing 	Ongoing
Design/ Pre-Construction Main Terminal Contract	 Design progression on Design Package 4: South Terminal and Design Package 5: North Terminal is ongoing Contractor is evaluating various Trade Work Package (TWP) bids, such as Elevator/Escalator Procurement, IDOT Lighting Maintenance and IDOT Lighting Bid solicitation is in process for Electrical Switchgear Procurement, South Terminal Bus Canopy Steel and Storefront & Curtainwall The following Concurrence of Awards (COA) were executed: COA-5: Track &Train Systems COA-6: Precast Concrete, South Terminal Building Steel, South Bus Bridge Steel 	Ongoing
Construction Main Terminal Contract	 South Terminal Building caissons installed on the west side South Bus Bridge caissons installed 	Ongoing
Delay Explanation:		
N/A		

Cle



South Terminal Caisson Foundation Drilling





Rebar Installation for South Terminal Caissons





Earth Retention System Installation



Justification of Need:	The Station is functionally obsolete and does not allow for optimal transit operations.
Priority of Project:	High
Total Project Budget:	\$206 M
Construction Contract Value:	\$ 152,370,000
Earned to Date:	52% (through July)
Percent Change Orders to Construction Contract:	(0.8 %)
Percent Time Used:	64%
DBE:	Goal: 25% / Commitment: 27.52% Outreach events conducted: 1
Funding Source:	Federal, State, Bond and TIF
Estimated Start Date/Estimated Length of Project:	NTP 7/25/14; Substantial Completion 1/10/18
Designer of Record:	НЛТВ
Construction Manager/General Contractor:	Arcadis/Walsh/II In One JV
Project Manager:	Pedro Hurtado (PM), John Titzer (GM)

Detailed Overview of Scope: The station will replace the badly deteriorated station that was built in 1923. The station will have multiple entrances/exits and will include the following features:

- Two (2) new 26 foot 10 car concrete island platforms with full canopies.
- New main station located on the south side of Wilson Ave., new auxiliary entrance/exit at Sunnyside Ave. and a new auxiliary entrance/exit on the north side of Wilson.
- New elevators, escalators, lighting, signage, fare control, security cameras and art work.
- Replace old existing elevated track structure with new track structure to accommodate the new station platform and the necessary infrastructure to support the new track alignment.

Impact on Customers:	There will be minimum impact to CTA customers
Benefit to System:	 New modern, more spacious and accessible stationhouse with three (3) entrances. Upgraded track structure infrastructure and signals for more reliable service. New transfer point between Red and Purple express rail lines.
Benefit to Community:	 Modern facility with new system upgrades. Easy access entrances through three (3) entry points. Bigger platforms that will accommodate higher capacity for passengers to avoid overcrowding. Platform canopies to protect customers from elements. New ADA accessible station.
Impact on Accessibility:	Station will be fully accessible upon completion.
Estimated # of Jobs Created:	560
Customer Communication Need:	 Construction activity notices will be provided to inform businesses and residents regarding temporary stations and construction impacts (noise, dust, street/alley impacts) throughout the project.

Comparable Projects:

• 95th Station – Red Line

cta

Project Title: Wilson Transfer Station, Track & Structure Reconstruction Construction Progress


Phase	Description	Status
Construction		
	Stage 3 phase started with the closure of track 3 for reconstruction.	Completed
	Track 3 structure and old platform demolition continues	Ongoing
	Caisson drilling operations for new track 3 structure foundations continues.	Ongoing
	Concrete pedestal foundations construction for new track 3 continues.	Ongoing
	Wilson main station build out continues.	Ongoing
	Gerber building restoration/demolition continues.	Ongoing
	Sunnyside west ramp structural steel installation continues	Ongoing
	Track structure painting continues	Ongoing
	Wilson main station escalator and elevator equipment installation continues.	Ongoing
	Gerber building roof structure removal	Planned

Delay Explanation: N/A



Demolition of old Wilson Platform





Demolition of old abandoned track 4 Platform





Sunnyside ramp structure installation



Justification of Need:	To return the stations to a state of good repair. The Addison station will be made accessible with the addition of a new elevator.
Priority of Project:	High
Total Project Budget:	\$43,000,000
Construction Contract Value:	\$27,618,024
Earned to Date:	75% (through end of September)
% Change Orders to Construction Contract:	8% equal to \$2,053,379.00
Percent Time Used to Date:	91% (through end of September)
DBE:	Goal: 26% / Commitment: 32.27% (Via Change Order# 001) Outreach events conducted: 1 (CTA) 3 (F.H Paschen)
Funding Source:	Federal, State, Bond
Estimated Start Date/Estimated Length of Project:	Design NTP – April 23, 2015 Start of Construction (+/-187 days after NTP) – November, 2015 Substantial Completion (580 days after NTP) – November, 2016
Designer of Record:	Muller and Muller
Construction Manager/General Contractor:	Parsons Brinckerhoff (CM), / F.H. Paschen, S.N. Nielson (GC)
Project Manager:	Steven Mascheri (GM); Mario Battle (PM)

Detailed Overview of Scope:

The O'Hare Line- Addison, Irving Park, Montrose, Harlem and Cumberland Station Renovation Project will upgrade five stations along the O'Hare Blue Line. The project goals are to improve reliability, increase capacity and reduce travel time from downtown to the O'Hare airport station. The Addison station will receive an additional upgrade of an elevator to add accessibility for people with disabilities. All stations will receive new platform edge and topping replacement. Platform furniture will be rehabilitated and replaced as needed. Light fixtures will be will be provided with new lamps & ballasts, in addition all five stations are to be painted.



Impact on Customers:	 146 maximum nightly single track occurrences. 21 maximum weekend single track occurrences. Weekend station closures at Addison (4) and Montrose (2). Partial platform closures (longitudinal). Various station entrance closures at Irving Park, Cumberland, and Montrose
Benefit to System:	Extensive renovations at all stations. Addison station will become ADA compliant.
Benefit to Community:	Improved reliability, safety and accessibility.
Impact on Accessibility:	Improves accessibility by providing elevator at Addison.
Estimated # of Jobs Created:	Approximately 75
Customer Communication Need:	Construction activity notices will be needed to alert customers, businesses and residents to weekend and night work occurrences. Extensive communication will be required for weekend closures and for extended partial platform closures.

Comparable Projects:

Red Line South Dan Ryan station renovations.



Construction Progress

Phase	Description	Status
Addison	 New fare array installed Installation of structural glazed facing tile for new electrical room Platform furniture installed Elevator work Stationhouse roof installation Installation of elevator metal panels Station House Ceiling 	Complete Complete Complete Ongoing Ongoing Ongoing Ongoing
Montrose	 Metal cladding work at escalator Canopy and station painting New conduit at light fixtures Installation of platform furniture 	Ongoing Ongoing Ongoing Complete
Irving Park	 Rehabilitation of South bound platform concrete Rehabilitation of North bound platform concrete Rehabilitation of South auxiliary stair railing Rehabilitation of North auxiliary stair railing 	Complete Complete Complete Ongoing


Delay Explanation: N/A

Cť

Construction Progress

Phase	Description	Status
Harlem	 Installation of refurbished lighting at bus canopy and station house Granite tile and grout replacement Installation of tactile tile Bus Canopy painting 	Ongoing Complete Complete Complete
Cumberland	 Power wash and painting pedestrian bridges Demolition of topping slab Demolition of curtain wall platform level Phase 1 platform replacement 	Ongoing Ongoing Complete Complete
Delay Explanation:		
N/A		





Railing Replacement at Irving Park Auxiliary Stair





New Elevator Doors and Cladding at Addison Station

