

Construction Project Briefing

September 11, 2019



Today's Presentation

- **ELMI – East Lake, Milwaukee, Illinois Substation Upgrade**
- **Your New Blue Signals Project**
- **Lake Line and South Mainline Track Improvements (Fast Tracks Program)**
- **95th Street Terminal Improvement Program**
- **Electric Bus En Route Charger Stations**
- **Grand, Chicago & Division Renovations (Blue Line)**
- **Red and Purple Modernization Project**



Project Title: ELMI – East Lake, Milwaukee, Illinois Substation Upgrade

Justification of Need:	The existing traction power equipment at these substations is well past its useful life and needs to be replaced to assure reliable 600-volt DC traction power. Rehabilitate the substation buildings to a state of good repair.
Priority of Project:	High
Total Project Budget:	\$ 69M
Construction Contract Value:	\$ 42.9M
Earned to Date:	79.5%
Percent Change Orders to Construction Contract:	0
Percent Time Used:	83%
DBE:	Goal: 20% / Commitment: 20% Contract is on track to meet the DBE goal Outreach events conducted: 2 (CTA)
Funding Source:	CTA Bonds, RTA Bonds
Estimated Start Date/Estimated Length of Project:	NTP: April 10, 2017; Substantial Completion March 8, 2020
Designer of Record:	T.Y. Lin International
Construction Manager/General Contractor:	STV

Detailed Overview of Scope:

Rehabilitation of existing buildings and building envelopes to a state of good repair at East Lake, Milwaukee, and Illinois. Scope of work includes replacement of roof, tuck-pointing, hazardous material abatement, structural repairs and improvements, plumbing and mechanical repairs and improvements, and electrical repairs and improvements.

Replace existing AC/DC conversion equipment at all locations and getaway cables at East Lake.

Part of the scope of this project includes CTA purchasing 10 East Lake from ComEd.



Project Title: ELMI – East Lake, Milwaukee, Illinois Substation Upgrade

Impact on Customers:	There will be minimum impact to CTA customers.
Benefit to System:	<ul style="list-style-type: none"> • Additional traction power capacity • Reduced traction power related train defects • Improved reliability for revenue service • Improved safety
Benefit to Community:	Improved Reliability and Safety
Impact on Accessibility:	None
Estimated # of Jobs Created:	897 indirect, 188 direct
Customer Communication Need:	Construction activity notices will be provided to inform businesses and residents regarding temporary construction impacts (noise, dust, street/alley closures) throughout the project.

Comparable Projects:

- Traction Power Systems Upgrades and Improvements Kimball, Princeton, and State Substation Projects.



Project Title: ELMI – East Lake, Milwaukee, Illinois Substation Upgrade

Construction Progress

Phase	Description	Status
Construction	<ul style="list-style-type: none"> • Installation, Testing, and Putting In-Service DC Switchgear. • New Transformer #3, Bus Duct #3, and Rectifier #3 are in service. • Existing Lineup #3 and #2 are being demolished. • Manufacturing of traction power equipment is in progress at East Lake Substation. • Factory Acceptance Testing of traction power equipment at East Lake Substation is progressing. • Tuckpointing, demolition, lead paint abatement, epoxy floor installation, di-electric floor installation, exhaust fan installation, plumbing, lighting, fire alarm, are in progress at East Lake Substation. 	<p>Ongoing</p> <p>Completed</p> <p>Ongoing</p> <p>Ongoing</p> <p>Ongoing</p> <p>Ongoing</p>
Delay Explanation:		
N/A		



Project Title: ELMI – East Lake, Milwaukee, Illinois Substation Upgrade



LED Lighting Installation at East Lake Substation



Project Title: ELMI – East Lake, Milwaukee, Illinois Substation Upgrade



Demolition of Lineup #3 & #2 at East Lake Substation



Project Title: Your New Blue Jefferson Park to O’Hare Signals Project

Justification of Need:	The existing 30-year old signal system is approaching the end of its useful life. Maintaining the system has become increasingly difficult in as much as many components are now obsolete and difficult to repair or replace.
Priority of Project:	High
Total Project Budget:	\$ 207M
Construction Contract Value:	\$ 153,696,433.00
Earned to Date:	22%
Percent Change Orders to Construction Contract:	0
Percent Time Used:	44%
DBE:	Goal: 10% Design / 15% Construction Commitment: 10.1% Design / 15% Construction Contract is on track to meet the DBE goal Outreach events conducted: 2 (CTA) 1 (KAJV)
Funding Source:	CTA Bonds, RTA Bonds, Federal Formula Funds, and Federal TIFIA loan
Estimated Start Date/Estimated Length of Project:	NTP: May 21, 2018; Substantial Completion May 20, 2021
Designer of Record:	KAJV – Mott McDonald
Construction Manager/General Contractor:	STV

Detailed Overview of Scope:

This is a design-build project that existing relay houses are going to be replaced with new relay houses on elevated or at grade platforms and existing relay rooms are proposed to be expanded/ refurbished and/or reconfigured to accommodate the new signal equipment. The existing relay houses/ rooms are located at the following locations: Jefferson Park, Central, Foster, Nagle, Harlem, Cumberland, River Road, Rosemont East, Rosemont Yard, Rosemont West, Old Manheim, O’Hare East and O’Hare West. Special trackwork improvements are at Central Interlocking.



Project Title: Your New Blue Jefferson Park to O’Hare Signals Project

Impact on Customers:	There will be 11 weekend Line Cuts: 2 – 9 Day Line Cuts from O’Hare to Rosemont, 2 Weekend Line Cuts from Rosemont to Harlem, and 7 Line Cuts from Harlem to Jefferson Park. Bus shuttles will be provided for these line cuts. In addition, there are 90 nighttime single track outages that may affect customers.
Benefit to System:	This will be the last section of the Blue Line to receive upgraded signals and interlocking systems. When completed, these systems will assure consistent, safe and reliable train operations on the entire Blue Line for many years to come. The proposed new equipment will provide bi-directional railway traffic protection and maintain headways at 90 seconds at 35 mph nominal. The Project will be designed with infrastructure provisions for a future Communication Based Train Control (CBTC) system, such as ducts for serial fiber/ cables, ample spare room for hardware in each relay/ audio house and ideal locations for transponders, radio transmitters/ antennae and wayside zone controllers.
Benefit to Community:	Improved Reliability and Safety
Impact on Accessibility:	During the 11 weekend Line Cuts, train stations will be inaccessible.
Estimated # of Jobs Created:	TBD
Customer Communication Need:	Construction activity notices will be provided to inform customers that Line Cuts will impact their commute.

Comparable Projects:

- Ravenswood Loop Connector
- Congress Dearborn – Jefferson Park to Forest Park Signal Replacement



Project Title: Your New Blue Jefferson Park to O'Hare Signals Project

Construction Progress

Phase	Description	Status
Construction	<ul style="list-style-type: none"> • Manhole Investigation. Manholes are being cleaned, check valves are being inspected. • Ductbank Investigation and Installation. • Removal of cable from ductbanks. • Signal & Traction Power Cable Installation. • Potholing along the Right of Way. • Innerduct installation. • Asbestos testing. • Nagle Curve Track Installation • Structural Steel Modifications 	<p>Ongoing</p> <p>Ongoing</p> <p>Ongoing</p> <p>Ongoing</p> <p>Ongoing</p> <p>Ongoing</p> <p>Ongoing</p> <p>Completed</p> <p>Ongoing</p>
Delay Explanation:		
N/A		



Project Title: Your New Blue Jefferson Park to O'Hare Signals Project



Harlem Communication Hut Removal



Project Title: Your New Blue Jefferson Park to O'Hare Signals Project



Nagle Curve Track Installation




Project Title: Your New Blue Jefferson Park to O'Hare Signals Project




Steel Modifications at Nagle Relay House



Project Title: Your New Blue Jefferson Park to O'Hare Signals Project



**Harlem Relay House
Foundation Excavation**



**Foster Relay House
Foundation Installation**



Project Title: Lake Line and South Mainline Track Improvements (Fast Tracks Program)

Justification of Need:	The goal of this project is to replace worn and deteriorated track components to improve the quality of ride for customers, reduce maintenance, eliminate slow zones, and extend the life of the infrastructure in the project area.
Priority of Project:	High
Total Project Budget:	\$70 million
Construction Contract Value:	\$41,448,861
Earned to Date:	34% (Approximately thru end of August)
Percent Change Orders to Construction Contract:	0%
Percent Time Used:	56%
DBE:	<ul style="list-style-type: none"> • Goal: 22% Design / 22% Construction • Commitment: 22% Design / 22% Construction • Contract is on track to meet the DBE goal
Funding Source:	City rideshare fee
Estimated Start Date/Estimated Length of Project:	<ul style="list-style-type: none"> • NTP: April 5, 2019 • Projected Substantial Completion: December 31, 2019 (ahead of schedule) • Contractual Substantial Completion: November 29, 2020
Designer of Record:	Alfred Benesch & Company
Construction Manager / General Contractor:	STV Incorporated / Kiewit Infrastructure Company

Detailed Overview of Scope:

Project Limits: Lake Line – Wells Street to Ogden Avenue, South Mainline – 18th Street to 30th Street

Scope: The base scope includes both design and construction services to replace track ties and fasteners, replace footwalks, replace running rail and contact rail in selective curve areas, add track planking in the gauge of the mainline tracks in select areas, and perform incidental signal work and testing. The contract also includes rail grinding work within the project limits to improve the rail head profile and a survey of the entire Green Line to assist with developing future Green Line projects.



Project Title: Lake Line and South Mainline Track Improvements (Fast Tracks Program)

Impact on Customers:	<ul style="list-style-type: none"> • Construction work will occur during 15 weekend line cuts between May-December 2019. • 8 weekend line cuts will occur on the Lake Line between the following stations: <ul style="list-style-type: none"> • 1 line cut between the California and Clark/Lake stations. • 3 line cuts between the Ashland and Clinton stations. • 3 line cuts between the Ashland and Clark/Lake stations. • 1 line cut between the Clinton and Clark/Lake stations. • 7 line cuts will occur on the South Mainline between the Roosevelt and 35th-Bronzeville-IIT stations. • Bus shuttles for passengers will be provided between stations for all weekend line cuts.
Benefit to System:	<ul style="list-style-type: none"> • The project will remove 14,753 ft. of slow zones that currently exist in the project area. • The project will reduce maintenance needs and extend the life of the track infrastructure in the project area.
Benefit to Community:	When completed, the project is expected to provide 5 minute round trip travel time savings and improve ride quality for Green Line passengers.
Impact on Accessibility:	None
Estimated # of Jobs Created:	910 total, 190 direct
Customer Communication Need:	Construction activity notices will be provided to inform customers and local businesses/residents how line cuts and road closures will impact them.

Comparable Projects:

- Ravenswood Loop Connector – Track Renewal
- Milwaukee Blue Line Track Improvements
- Lake Line – Laramie to Harlem – Tactical Ballasted Trackwork



Project Title: Lake Line and South Mainline Track Improvements (Fast Tracks Program)


Construction Progress

Phase	Description	Status
Construction	<ul style="list-style-type: none">Existing condition surveys at track-level and street-level.South Mainline rail grinding work.Final design for all construction work.Lake Line trackwork (4 weekend line cuts completed to date.)Lake Line rail grinding work.South Mainline trackwork (first weekend line cut scheduled on 10/4.)Post-construction survey of the entire Green Line.	<p>Completed</p> <p>Completed</p> <p>Ongoing</p> <p>Ongoing</p> <p>Planned</p> <p>Planned</p> <p>Planned</p>

Delay Explanation:
N/A




Project Title: Lake Line and South Mainline Track Improvements (Fast Tracks Program)



Placing ties at Morgan Station



Project Title: Lake Line and South Mainline Track Improvements (Fast Tracks Program)



Installing Track Planking



Project Title: 95th Terminal Improvement Program

Justification of Need:	The terminal is functionally obsolete and does not allow for optimal bus operations and pedestrian flow.
Priority of Project:	High
Total Project Budget:	\$280 M
Construction Contract Value:	Advance Package 1: \$ 2,482,588 Advance Package 2: \$24,697,210 Main Terminal Contract: \$188,395,277
Earned to Date:	Advance Package 1: 100% Advance Package 2: 100% Main Terminal Contract: 96%
Percent Change Orders to Construction Contract:	Advance Package 1: (0.3%) Advance Package 2: 7% Main Terminal Contract: 4.7%
Percent Time Used:	Advance Package 1: 100% Advance Package 2: 100% Main Terminal Contract: 100%
DBE:	Advance Package 1: Goal: 30% / Commitment: 35.19% / Final Attainment*: 37.26% Advance Package 2: Goal: 30% / Commitment: 30% / Final Attainment*: 37.80% Main Terminal Contract: Goal: 27% / Commitment: 27% Projected Attainment*: 30% Contract is on track to meet the DBE goal Outreach events conducted: 8 *Attainment is based on progress payments and may vary over the life of the project
Funding Source:	Federal, State, Bond



Project Title: 95th Terminal Improvement Program

Estimated Start Date/Estimated Length of Project:	Main Terminal Contract: NTP: Nov 24, 2015; South Terminal – operational April 14, 2018. North Terminal – Terminal operational December 31, 2018.
AP1/AP2 Construction Manager/General Contractor:	Walsh / II in One JV
Main Terminal Contractor:	F.H. Paschen / Milhouse JV
Owners Representative:	Jacobs/SQN JV

Detailed Overview of Scope:

The 95th Terminal Improvement Project will create new South and North terminal buildings at 95th on the Dan Ryan Red Line. The new terminal buildings will create a functional and efficient intermodal facility to enhance bus service and improve pedestrian safety. Scope includes the replacement and expansion of the terminal and platform and the addition of bus and pedestrian bridges. New administrative office space will be built and new bus bays will be provided around the terminal buildings.



Project Title: 95th Terminal Improvement Program

Impact on Customers:	Track closures and weekend station closures during construction. Temporary relocation of certain bus operations to nearby streets during construction phasing.
Benefit to System:	Improved customer circulation and safety by relieving congestion. Improved bus service and improved pedestrian safety.
Benefit to Community:	Improved pedestrian safety with new pedestrian bridge over 95 th Street, longer train platform extending to the new South Terminal Building.
Impact on Accessibility:	New south and north terminal buildings with improved accessible routes to buses.
Estimated # of Jobs Created:	3,640 indirect, 762 direct
Customer Communication Need:	Requires periodic track closures and possible station closures with bus shuttle service. Bus Operations may be relocated to adjacent streets during certain phases of construction.

Comparable Projects:

- Wilson Station



Project Title: 95th Terminal Improvement Program

Construction Progress


Phase	Description	Status
<p>Construction</p>	<p>South Terminal: Various punchlist work is ongoing. Final work on the platform rooms. Installing escalator #1. Doyle Signs- Installing permanent rail signs in the SBT Concourse and the Regulatory Signs at South Terminal.</p> <p>North Terminal: Various punchlist and worklist items are ongoing.</p> <p>96th Interlocking: Testing and commissioning expected to be complete in Q2 2019 allowing for full operational service.</p> <p>95th Street Site Work: City Lights started installation of street light poles at 95th /Lafayette/ State St. City Lights started work for mounting signal mast arms at 95th /State/ Lafayette Pavement Overlay.</p>	<p>Ongoing Complete Ongoing Ongoing</p> <p>Ongoing</p> <p>Complete</p> <p>Complete Complete Ongoing</p>
<p>Delay Explanation:</p>		
<p>N/A</p>		



Project Title: 95th Terminal Improvement Program



Installing Interior red-panels at the Pedestrian Bridge



Installing windscreen glass stops at Stair 2 at South Terminal


Project Title: 95th Terminal Improvement Program



Milling 95th Bridge Deck



Project Title: 95th Terminal Improvement Program



Placement of Polymer Overlay over 95th Bridge



Project Title: 95th Terminal Improvement Program



Finished Polymer Overlay On EB of 95th Bridge



Project Title: Electric Bus En Route Charger Stations

Justification of Need:	
Priority of Project:	Normal
Total Project Budget:	\$31.9M
Construction Contract Value:	(\$13,934,337.00 Infrastructure Installation) – (\$18,012,857.00 Bus Procurement)
Earned to Date:	11%
Percent Change Orders to Construction Contract:	0%
Percent Time Used:	72%
DBE:	<ul style="list-style-type: none"> • Goal: 30% • Commitment: 30%
Funding Source:	FTA, CTA Bond, Grants CMAQ
Estimated Start Date/Estimated Length of Project:	<ul style="list-style-type: none"> • NTP: 7-12-2018 • Projected Substantial Completion: 3-14-2020 • Contractual Substantial Completion: 12-14-2019
Designer of Record:	JLK Architects
Construction Manager / General Contractor:	CM = WSP/SQN GC = Proterra / Mortenson

Detailed Overview of Scope:

The Contractor will provide design, construction services, vehicle delivery, and equipment installation services to the CTA for a complete charging infrastructure system for 100% electric propulsion buses at the Navy Pier Bus Turnaround, the Chicago & Austin Bus Turnaround, and the Chicago Garage.



Project Title: Electric Bus En Route Charger Stations

Impact on Customers:	<ul style="list-style-type: none">• This work will have minimal impact on CTA customers at Navy Pier, and Chicago & Austin Bus Turnaround.• There will be a lane closure at the Grand Ave. / Park Ave. intersection during the tie in to the ComEd vault for power later in Q4.
Benefit to System:	The City of Chicago has committed to “Going Green”. Electric buses reduce the strain on the environmental hazards of traditional combustion engines.
Benefit to Community:	Clean, quiet, well lit buses promote green living.
Impact on Accessibility:	N/A
Estimated # of Jobs Created:	100
Customer Communication Need:	Construction activity notices will be provided to inform customers and local businesses/residents how the lane closures will impact them.

Comparable Projects:

- This is the first of its kind at this scale in the United States.



Project Title: Electric Bus En Route Charger Stations

Construction Progress

Phase	Description	Status
Construction	<p><u>Chicago Garage</u></p> <ul style="list-style-type: none"> • Installation of the slow depot charger. • Power cutover investigation. • Conduit runs from the electrical room over to the location of the charging station are in progress. 	<p>In-progress</p> <p>Complete</p> <p>Complete</p>
	<p><u>Chicago/Austin</u></p> <ul style="list-style-type: none"> • Conduit for the electric charging stations has been run • Connections to the City sewer are in progress. • Contractor is currently laying all electrical and plumbing conduit to make connections to City services and to ComEd. • The contractor is preparing to make the cut overs to the water and city services this week. • The footings and foundations for the mast have been set. Pouring will commence next week. 	<p>Complete</p> <p>In-Progress</p> <p>In Progress</p> <p>In progress</p> <p>Complete</p>



Project Title: Project Title: Electric Bus En Route Charger Stations



Footings and Foundation for the Charging Mast

Chicago/Austin



Project Title: Grand, Chicago & Division Renovations (Blue Line)

Justification of Need:	Most elements of the Grand, Chicago, and Division Blue Line Stations have not experience major renovation or updating since the construction of the Dearborn Subway in 1951. In order to bring both stations to a state of good repair, upgrades are required. New elements will be brought up to current ADA standards.
Priority of Project:	High
Total Project Budget:	\$39,000,000
Construction Contract Value:	\$29,955,000
Earned to Date:	10.1% (thru July 2019)
Percent Change Orders to Construction Contract:	0%
Percent Time Used:	57.1% (thru July 2019)
DBE:	<ul style="list-style-type: none"> • Goal: 30% Design / 30% Construction • Commitment: 30% Design / 30% Construction • Contract is on track to meet the DBE goal • Outreach events conducted: 2 (CTA) & 2 (FHP)
Funding Source:	CTA Bonds, RTA Bonds, IDOT, TIFIA, TIF
Estimated Start Date/Estimated Length of Project:	<ul style="list-style-type: none"> • NTP: September 27, 2018 • Projected Substantial Completion: March 18, 2020 • Contractual Substantial Completion: March 18, 2020
Designer of Record:	Mueller & Mueller
Construction Manager / General Contractor:	WSP

Detailed Overview of Scope: The Grand, Chicago, and Division Blue Line Stations will be brought to a state of good repair. Scope of work includes electrical and lighting upgrades, floor and wall replacements, sidewalk repair, updated signage, stair repairs, water mitigation, and improved customer amenities.



Project Title: Grand, Chicago & Division Renovations (Blue Line)

Impact on Customers:	<ul style="list-style-type: none"> • 9 Total Weekend Station Closures (3 at each station). • Stairways will be taken out of service, sequentially, for 42 days each. • 9 Weekend Single Tracks. • 60 Nightly Single Tracks. • Longitudinal Partial Platform Closures: 2 at each station (8 total) for a duration of 3-4 weeks each.
Benefit to System:	Extensive renovations to all three stations.
Benefit to Community:	Improved reliability, safety and accessibility.
Impact on Accessibility:	No impact. Improved elements will improve accessibility.
Estimated # of Jobs Created:	507 indirect, 106 direct
Customer Communication Need:	Construction activity notices and customer notices will be needed to alert customers, businesses and residents to weekend and night work occurrences. Extensive communication will be required for weekend closures and extended partial platform closures.
Comparable Projects:	
<ul style="list-style-type: none"> • O'Hare Line – Addison, Irving Park, Montrose, Harlem, and Cumberland Station Renovations • O'Hare Line – Belmont and Jefferson Park Station Improvements 	



Project Title: Grand, Chicago & Division Renovations (Blue Line)

Construction Progress

Phase	Description	Status
Design	<ul style="list-style-type: none">Achieve Final Design.	Complete
Construction	<ul style="list-style-type: none">Stairway and Partial Mezzanine Closures.	Ongoing
	<ul style="list-style-type: none">Installation of Stair and Mezzanine Enhancements.	Ongoing
	<ul style="list-style-type: none">Topping Slab Replacement at Division Station.	Planned
	<ul style="list-style-type: none">Topping Slab Replacement at Grand Station.	Planned
	<ul style="list-style-type: none">Topping Slab Replacement at Chicago Station.	Planned
	<ul style="list-style-type: none">Installation of Platform Level Enhancements.	Planned
	<ul style="list-style-type: none">Installation of Street Level Head Houses and Sidewalk Work.	Planned

Delay Explanation:

N/A



Project Title: Grand, Chicago & Division Renovations (Blue Line)



Enclosure at Street Level – Chicago/Milwaukee




Project Title: Grand, Chicago & Division Renovations (Blue Line)



Demolition Debris Removal at Chicago Station



Project Title: Grand, Chicago & Division Renovations (Blue Line)



Demolition Debris Removal at Chicago Station



Project Title: Grand, Chicago & Division Renovations (Blue Line)



Demolished Mezzanine Walls at Chicago Station



Project Title: Grand, Chicago & Division Renovations (Blue Line)



Enclosure at Mezzanine Level – Chicago/Milwaukee



Project Title: RPM Advance Contracts

Justification of Need:	<ul style="list-style-type: none"> • Advance Utility Relocation to relocate utilities in conflict with future RPM Phase One construction. • Demolition Work Orders: Two Mid-Con Work Orders to demolish buildings at 18 parcels to facilitate future RPM Phase One Construction.
Priority of Project:	<ul style="list-style-type: none"> • High
Total Project Budget:	<ul style="list-style-type: none"> • Additional support costs as part of RPM Phase One Project Budget of \$2.2B • Advance Utility Relocation: \$35,000,000 per Ordinance No. 017-53 • Demolition: \$4,380,195 Construction Contract Value
Construction Contract Value:	<ul style="list-style-type: none"> • Advance Utility Relocation: \$19,333,347 Work Orders Authorized (as of 08/20/19) • Demolition: \$4,380,195
Earned to Date:	<ul style="list-style-type: none"> • Advance Utility Relocation: 99% (ComEd ductbank), 79% (all work) • Demolition: 98%
Percent Change Orders to Construction Contract:	<ul style="list-style-type: none"> • Advance Utility Relocation: N/A • Demolition: 0% (Demolition Package 1 Reduced by Unused Allowances)
Percent Time Used:	<ul style="list-style-type: none"> • Advance Utility Relocation: 100% • Demolition: 100%
DBE:	<ul style="list-style-type: none"> • Advance Utility Relocation: CTA Diversity continues to work with Utilities to provide opportunities for DBEs and other diverse contractors. • Demolition: Work Orders are on track to meet the DBE goals of 30%
Funding Source:	<ul style="list-style-type: none"> • CTA Bonds, FTA Core Capacity Grant, CMAQ, TIFs
Estimated Start Date/Estimated Length of Project:	<ul style="list-style-type: none"> • Advance Utility Relocation NTP: 06/25/18 (373 days) Planned Substantial Completion: Q4 2019 • Demolition NTP: 01/16/18 (322 Days) Planned Substantial Completion 12/04/18 Demolition Substantial Completion: 03/22/2019 (Contractor notified of potential Liquidated Damages)



Project Title: RPM Advance Contracts

Designer of Record:	<ul style="list-style-type: none">• Advance Utility Relocation: Relevant Utility Agency• Demolition: CTA
Construction Manager/General Contractor:	<ul style="list-style-type: none">• Advance Utility Relocation: CM= WSP; GCs = Relevant Utility Agency or Contractor• Demolition: CM = WSP; GCs = ICC Group Inc. and John Burns Construction
Detailed Overview of Scope: <ul style="list-style-type: none">• Advance Utility Relocation: Relocate underground and overhead facilities ahead of track and station construction.• Demolition: Demolish properties needed for RPM Phase One ahead of track and station construction.	



Project Title: RPM Advance Contracts

Impact on Customers:	<ul style="list-style-type: none">• Periodic flagging activities while poles being set/removed.• Bus reroutes for street closures.
Benefit to System:	<ul style="list-style-type: none">• Reduces risk and duration for the future RPM Phase One Design-Build Project.
Benefit to Community:	<ul style="list-style-type: none">• Reduces risk and duration for the future RPM Phase One Design-Build Project.
Impact on Accessibility:	<ul style="list-style-type: none">• None
Estimated # of Jobs Created:	<ul style="list-style-type: none">• N/A
Customer Communication Need:	<ul style="list-style-type: none">• Construction Activity Notices will be provided to inform businesses and residents regarding temporary construction impacts (noise, dust, street/alley closures) throughout the advance work.

Comparable Projects:
N/A



Project Title: RPM Advance Contracts


Construction Progress

Phase	Description	Status
Design:	<ul style="list-style-type: none">• Advance Utility Relocation – The majority of the design packages are through OUC. Work Orders continue to be processed.	Ongoing
Construction:	<ul style="list-style-type: none">• Advance Utility Relocation – ComEd, Comcast, RCN and AT&T continue relocation of existing facilities; major infrastructure is complete for ComEd, PGL and CDWM-Water. Pole removal continues in RPB and LBMM areas.	Ongoing
Close-Out:	<ul style="list-style-type: none">• Demolition Package 2 – GC is preparing closeout submittals.	Ongoing

Delay Explanation:
N/A



Project Title: RPM Advance Contracts



Pole topping south of Ardmore (left) and Clark Relay House cutover to underground feed (right)

Project Title: RPM Broadway Substation Upgrade

Justification of Need:	<ul style="list-style-type: none"> • The existing traction power equipment at these substations is well past its useful life and needs to be replaced to assure reliable 600-volt DC traction power. • Rehabilitate the substation buildings to a state of good repair.
Priority of Project:	<ul style="list-style-type: none"> • High
Total Project Budget:	<ul style="list-style-type: none"> • \$25,954,699.00 (Part of RPM Phase One Project Budget of \$2.2B)
Construction Contract Value:	<ul style="list-style-type: none"> • \$14,500,000.00
Earned to Date:	<ul style="list-style-type: none"> • 86%
Percent Change Orders to Construction Contract:	<ul style="list-style-type: none"> • None at this time
Percent Time Used:	<ul style="list-style-type: none"> • 96%
DBE:	<ul style="list-style-type: none"> • Goal: 25% / Commitment: 27% • Contract is on track to meet the DBE Goal • Outreach events conducted: 1 (CTA HQ)
Funding Source:	<ul style="list-style-type: none"> • CTA Bonds, FTA Core Capacity Grant, CMAQ, TIFs
Estimated Start Date/Estimated Length of Project:	<ul style="list-style-type: none"> • NTP: August 2017 • Substantial Completion: August 28, 2019
Designer of Record:	<ul style="list-style-type: none"> • TY Lin
Construction Manager/General Contractor:	<ul style="list-style-type: none"> • CM = STV • GC = Clark Construction Group
Detailed Overview of Scope:	
<p>Replace Broadway Substation traction power equipment and rehabilitate various structural, architectural, civil, mechanical, plumbing, and electrical elements.</p>	



Project Title: RPM Broadway Substation Upgrade

Impact on Customers:	<ul style="list-style-type: none"> • None to minimum during construction. • Infrequent Track Access Occurrences (Track Out of Service and Reroutes).
Benefit to System:	<ul style="list-style-type: none"> • Additional traction power capacity • Reduced traction power related train defects • Improved reliability for revenue service • Improved safety
Benefit to Community:	<ul style="list-style-type: none"> • Improved Reliability and Safety
Impact on Accessibility:	<ul style="list-style-type: none"> • None
Estimated # of Jobs Created:	<ul style="list-style-type: none"> • 450 indirect and 95 direct
Customer Communication Need:	<ul style="list-style-type: none"> • Construction Activity Notices will be provided to inform businesses and residents regarding temporary construction impacts (noise, dust, street/alley closures) throughout the project.

Comparable Projects:
<ul style="list-style-type: none"> • East Lake Substation (Loop and Adjacent Lines) • Milwaukee Substation (Blue Line)



Project Title: RPM Broadway Substation Upgrade

Construction Progress

Phase	Description	Status
Construction:	<ul style="list-style-type: none">• Short Circuit Testing of Traction Power Equipment• Testing and Training of Building Systems• Substantial Completion	Completed Ongoing August 28, 2019
Close-Out:	<ul style="list-style-type: none">• Punchlist Work	Ongoing

Delay Explanation:
<ul style="list-style-type: none">• N/A



Project Title: RPM Broadway Substation Upgrade



Interior Renovation



New Batteries

Project Title: RPM Community Outreach

Inaugural RPM Construction Careers Networking Fair 8/28

- Huge success: More than 170 attendees
- Construction Trade Unions: Carpenters, Cement Masons, Elevators and Escalators, Iron Workers, Laborers, Operators, Painters, Plumbers
- Pre-Apprenticeship Assistance: Cisco, Chicago Women in Trades, Dawson Technical Institute, Safer Foundation
- American Job Centers/WIOA Certification
- Contractors: Walsh-Fluor, Meade Electric, Stantec
- News coverage in local & trade media




RPM Construction Careers Networking Fair Underway

Posted by Editor on August 22, 2019 in Business | Comments Off on RPM Construction Careers Networking Fair Underway.



Project Title: RPM Community Outreach

Outreach type	Major Activities	Timing
<p>Community</p>  <p>Bypass construction kickoff</p>	<ul style="list-style-type: none"> • Edgewater Farmers Market • Red-Purple Bypass Construction Kickoff Open Houses • Edgefest • Argyle Night Market • Northalsted Market Days • 48th Ward Block by Block outreach (5500 block N Winthrop) 	<p>July 27</p> <p>July 31-Aug 1</p> <p>August 3-4</p> <p>August 8</p> <p>August 10</p> <p>August 13</p>
<p>Workforce</p>  <p>She Can Build It Summit</p>	<ul style="list-style-type: none"> • Workforce/DBE Outreach and Compliance meetings • “She Can Build it” Construction Summit • “Step Up to Opportunity” Construction Conference & Expo • RPM Construction Careers Networking Fair <ul style="list-style-type: none"> • Covered by the Gate News, Lawndale News and Edgeville Buzz 	<p>Monthly</p> <p>July 23</p> <p>August 22</p> <p>August 28</p>
<p>SBE/DBE</p>  <p>Cosmopolitan Chamber event</p>	<ul style="list-style-type: none"> • Chicago Cosmopolitan Chamber of Commerce • Black Contractors Owners Executives (BCOE) • US Minority Contractors Association • RPM Small Business Educational Series 	<p>August 1</p> <p>August 15</p> <p>August 22</p> <p>Ongoing</p>

