

SLOW ZONE BY AREA				
Track (CTA)	15 mph		21,852	80,557
	25 mph		35,286	
	35 mph		23,419	
Structure (CTA)	15 mph		0	4,582
	25 mph		4,582	
	35 mph		0	
Signal (CTA)	15 mph		0	5,270
	25 mph		0	
	35 mph		5,270	
Power (CTA)	15 mph		0	0
	25 mph		0	
	35 mph		0	
Construction (CTA/Contractor)	15 mph		0	0
	25 mph		0	
	35 mph		0	

★ NOTE: SIGNAL ISSUE RESULTING IN MULTIPLE 10 MIN. PLUS DELAYS DURING PREVIOUS MONTH

TOTAL SLOW ZONE TRACK

Rail Line	15 mph	25 mph	35 mph	Total Slow Zone	Linear Trk.–Ft.	% Slow	Movement Removed	Movement Added	Total SZ	% Slow
Congress	1,410	4,764	1,321	7,495	94,010	8.0	0	0	24,176	8.3
O'Hare/Logan Square	1,084	1,855	7,259	10,198	152,956	6.7	0	5,270		
Dearborn Subway	1,816	4,667	0	6,483	45,818	14.1	0	0		
North Main Line	4,762	6,216	2,875	13,853	78,966	17.5	0	0	23,501	10.1
State Subway	0	0	0	0	51,328	0	0	0		
Dan Ryan	1,106	1,209	7,333	9,648	101,332	9.5	0	0		
Skokie	0	0	0	0	52,146	0	0	0	0	0
Evanston	0	6,492	1,519	8,011	40,714	19.7	821	0	26,891	26.4
Evanston Express	3,675	7,675	7,530	18,880	60,970	31.0	0	0		
Loop	0	0	0	0	21,470	0	0	0	0	0
Ravenswood/Ravenswood–Loop	1,481	0	0	1,481	98,364	1.5	0	0	1,481	1.5
Midway/Grand Junction	1542	251	0	1,793	99,224	1.8	0	0	1,793	1.8
Lake	0	0	0	0	93,114	0	0	0	12,567	6.1
South Loop/South Main Line	2,550	810	0	3,360	68,906	4.9	0	0		
Englewood	2,426	5,929	852	9,207	31,916	28.8	0	0		
Jackson Park	0	0	0	0	12,162	0	0	0		
Douglas/Paulina Connector	0	0	0	0	77,710	0	0	0	0	0.0
TOTALS	21,852	39,868	28,689	90,409	1,181,106	7.7	821	5,270		

NOT TO SCALE
GRAPHICAL REPRESENTATION

		IN CHARGE C.B.	CTA RAIL CUSTOMER IMPACT MAP
		APPROVED BY B.M.jr	
		CHECKED BY B.M.jr	
		UPDATED BY S.M.	
16 MAY 06	ORIGINAL	ORIGINATED BY J.J.H.	
DATE	DESCRIPTION	Prepared by: Track Maintenance	April 08, 2009