

ORDINANCE NO. 95-161

AN ORDINANCE AUTHORIZING  
CHANGE ORDERS TO CONTRACTS  
APPROVED BY THE CHICAGO  
TRANSIT BOARD

WHEREAS, Contracts originally approved by the Transit Board now require approval of contract change orders in excess of \$5,000.00; now, therefore:

BE IT ORDAINED BY CHICAGO TRANSIT BOARD  
OF CHICAGO TRANSIT AUTHORITY:

SECTION 1. The Chairman of said Board, or her designee is hereby authorized to approve the following contract change orders:

- 1.1 Contract C94FI 6127 - Harmon Industries  
Original Ordinance No. 94-118  
Change Order No. 1 covers acceleration of the contractor's work to complete milestone #1 work required for installation and testing of a new train control system on the Lake Street branch of the Green Line by January 31, 1996  
Addition - \$1,250,000.00  
Revised contract price - \$14,637,000.00
  
- 1.2 Contract C93FI 0558 - Avalotis Painting Company, Inc.  
Original Ordinance No. 94-43  
Change Order No. 3 provides for the inclusion of span 1001 on the Lake Street (east) portion for cleaning and protective coating work  
Addition - \$68,020.00  
  
Change Order No. 4 covers a shift in work to be performed in milestones 3 and 4 to keep work on contract schedule  
Addition - None -- scope change  
  
Change Order No. 5 deleted painting of bent numbers on all bents and deleted concrete infill on column base cheek plates  
Deduction - \$13,345.00  
  
Change Order No. 6 covers cleaning and protective coating work for 78 spans of structure included in project but not included in original contract  
Addition - \$300,000.00  
231 day time extension  
Revised contract price - \$10,753,194.17

ORDINANCE NO. 95-161  
(Continued) -2

- 1.3 Contract C94FR 6206 - Motorola, Inc.  
Original Ordinance No. 95-29  
Change Order No. 1 covers the supplying and installation of 7 additional Centracom Elite radio consoles; changing of 21 Centracom II+ radio consoles to Centracom Elite radio consoles; and supplying and installing redundant BIMS for all 16 radio channels at the new Control Center at 120 North Racine  
Addition - \$336,717.00  
three month time extension  
Revised contract price - \$2,808,326.00
  
- 1.4 Contract G-33485U - John Burns Construction Company  
Original Ordinance No. 94-70  
Change Order No. 2 covers additional work for the Archer tank removal and renovation program which includes contract drawing revisions; relocation of hose reels and piping assembly, pit hose reels and piping assembly, KVA transformer; installation of permanent conduit in Bay "O"; slab over a utility tunnel in bay 4; lay non-skid epoxy floor finish; change asphalt to concrete for rear apron; non-compacting soil removal and replacement and pipe size differences  
Addition - \$332,912.57  
120 day time extension  
Revised contract price - \$5,041,332.50
  
- 1.5 Contract C94FI 6135 - Gibson Electric Company, Inc.  
Original Ordinance No. 95-1  
Change Order No. 1 covers installation of cathodic protection to the copper water service; additional excavation at 18th Street and 47th Street substations; use of PVC flashing in lieu of copper flashing; removal of oil storage tank at 35th Street substation; installation of additional lighting panel and lighting arresting system at 18th, 35th, 47th and 59th Street substations  
Addition - \$121,928.21  
  
Change Order No. 2 covers driveway widening at 18th, 35th, 47th and 59th substations, additional excavation at 59th Street substation, additional parking areas at 19th and 59th substations and repair of conduit risers at bent 2156 for Princeton substation  
Addition - \$85,052.32

ORDINANCE NO. 95-161  
(Continued) - 3


- 1.5 (continued)  
Change Order No. 3 provides for additional HVAC at Harlem and Princeton substations  
Addition - \$70,715.93  
Revised contract price - \$12,192,212.23
- 1.6 Contract G-00538 - Paul H. Schwendener, Inc.  
Original Ordinance No. 91-1  
Change Order No. 7 covers additional work at the new Chicago/Pulaski bus garage including bollards for gas meter; excavation and manway extension; revised keying and cylinders; mechanical and plumbing revisions; hardware and electrical changes; HVAC revisions; relocation of valve and buffalo box; stockroom revisions; added electrical to room T-109A; wire mesh partition at elevator machine room; rolling counter fire door; fire rated ceiling in corridor M-111; unitized feeders for AHU-2, H-2 and ACLU-4; additional stripping and layout, additional bollards; renovate Tootsie Toy parking lot; upgrade transformer at signage; add a pass-thru window; and additional terrazzo floor and base  
Addition - \$163,353.00  
Revised contract price - \$32,611,357.00
- 1.7 Contract C94FI 6134 - S&J Construction Company, Inc.  
Original Ordinance No. 94-109  
Change Order No. 3 covers Green Line structure rehabilitation work at Laramie Avenue, Rockwell Street and between Halsted and Canal Streets including replacing cover plates, temporary structure restraining; replace anchor bolts and base plate; fill plates at bents 2690 and 2698; rocker bearing and stringer modifications; and stringer connection modification  
Addition - \$55,244.54  
  
Change Order No. 4 provides for additional utility relocation costs beyond the contract allowance of \$25,000 required by the City of Chicago  
Addition - \$92,556.25  
Revised contract price - \$2,709,212.62

ORDINANCE NO. 95-161  
(Continued) -4


- 1.8 Contract C94FI 6126 - Kiewit-Powers, A Joint Venture  
Original Ordinance No. 95-1  
Change Order No. 2 is for additional work to  
raise the profile of the elevated structure  
on either side of the Stevenson Bridge (south  
section of the Green Line) to meet elevation  
of the new steel trackway frame structure on  
the bridge  
Addition - \$98,315.84  
Revised contract price - \$16,888,781.47

SECTION 2. This ordinance shall be in full force and  
effect from and after its passage.

APPROVED:

  
\_\_\_\_\_  
Chairman

PASSED:

  
\_\_\_\_\_  
Secretary

November 13, 1995

November 13, 1995