CONTRACT AMENDMENT RECOMMENDATION **B-1**

IN ACCORDANCE WITH THE PROCUREMENT POLICY AND PROCEDURES, WE ARE HEREBY REQUESTING APPROVAL OF THE FOLLOWING CONTRACT AMENDMENT:

CONTRACT NO.:	C19FI102154586
CONTRACTOR:	Transit Capital Partners
ORIGINAL CONTRACT DATED:	January 23, 2020
ORIGINAL CONTRACT COMPLETION DATE:	January 23, 2027
NEW CONTRACT COMPLETION DATE:	**January 23, 2029 (2-year extension)**
ORIGINAL CONTRACT AMOUNT:	$ 93,444,843.88
PREVIOUSLY APPROVED AMENDMENT NO. 1	VOID
PREVIOUSLY APPROVED AMENDMENT NO. 2**:**	$ 0.00 - 0.0%
PREVIOUSLY APPROVED AMENDMENT NO. 3**:**	$ 484,987.14 - 0.52%
PREVIOUSLY APPROVED AMENDMENT NO. 4**:**	$ 12,737,243.49 -13.6%
PREVIOUSLY APPROVED AMENDMENT NO. 5:	$ 1,778,690.89 - 1.90%
PREVIOUSLY APPROVED AMENDMENT NO. 6:	$ 0.00 - 0.0%
PREVIOUSLY APPROVED AMENDMENT NO. 7**:**	$ 41,306,743.55 -(OPTION YRS 1 & 2)
REPORTING THIS AMENDMENT NO. 8:	**$ 55,308,804.43 - 59.1%**
REVISED CONTRACT AMOUNT:	$205,061,313.38
TOTAL INCREASE INCLUDING AMENDMENTS & OPTIONS:	**$111,616,469.50**

DESCRIPTION OF ORIGINAL CONTRACT: Program Management (PM) Services for the Infrastructure Core Program and Red and Purple Modernization (RPM) Phase One Project for five base years and two unfunded one-year options.

PM services and resources provide support to CTA in the planning, design and project controls for large scale infrastructure and capital projects. The scope of the PM extends to all construction encompassed by CTA's Infrastructure Department including but not limited to track, structure, signal, power stations and other facilities.

Amendment No. 8
Approval of and Funding for a Two-Year Contract Extension **$55,308,804.43**

This amendment requests approval of a two-year contract extension and funding for the extension while CTA prepares the documents to solicit Letters of Interest and Qualifications for a new Program Management contract for advertisement and award. This amendment will provide for the consultant's costs necessary to continue services for two additional years through January 2029. These two additional years will allow consistency in the current Infrastructure Core Program and begin the ramp down of labor for the RPM Phase One portion of the contract.

The amendment will also provide for the incorporation of two new Forest Park Branch staffing positions, a Senior Construction Oversight Manager, and a Design Oversight Manager to assist with the new Forest Park Program. Additionally, this amendment provides for reallocation of the Scheduler Support position from subconsultant Synnov to Accenture; additional toolbox funds to better assist the National Environmental Policy Act (NEPA) and Project Development work for the RPM Next Phases program in anticipation of a future Capital Investment Grant (CIG) project; and reallocates other direct costs to better meet project needs. Lastly, the services provided during the two additional years will continue to cover projects for planning, design and construction, along with new discretionary grant funded capital projects and many other deliverables.

The circumstances said to necessitate the change in performance were not reasonably foreseeable at the time the contract was executed and the CTA has determined that this amendment is in the best interest of the Authority. Board Approval is required pursuant to Section 4.42(J) of the CTA's Procurement Policy and Procedures because the cumulative increase is over 10% of the original contract value.

RECOMMENDATION

That the Chairman of the Chicago Transit Board or designee be authorized to execute Amendment No. 8 in the amount of $55,308,804.43 for Transit Capital Partners against Contract No. C19FI102154586.

CONTRACT NO.:	C19FI102154586
CONTRACTOR:	Transit Capital Partners
ORIGINAL CONTRACT DATED:	January 23, 2020
ORIGINAL CONTRACT COMPLETION DATE:	January 23, 2027
NEW CONTRACT COMPLETION DATE:	**January 23, 2029 (2-year extension)**
ORIGINAL CONTRACT AMOUNT:	$ 93,444,843.88
PREVIOUSLY APPROVED AMENDMENT NO. 1	VOID
PREVIOUSLY APPROVED AMENDMENT NO. 2**:**	$ 0.00 - 0.0%
PREVIOUSLY APPROVED AMENDMENT NO. 3**:**	$ 484,987.14 - 0.52%
PREVIOUSLY APPROVED AMENDMENT NO. 4**:**	$ 12,737,243.49 -13.6%
PREVIOUSLY APPROVED AMENDMENT NO. 5:	$ 1,778,690.89 - 1.90%
PREVIOUSLY APPROVED AMENDMENT NO. 6:	$ 0.00 - 0.0%
PREVIOUSLY APPROVED AMENDMENT NO. 7**:**	$ 41,306,743.55 -(OPTION YRS 1 & 2)
REPORTING THIS AMENDMENT NO. 8:	**$ 55,308,804.43 - 59.1%**
REVISED CONTRACT AMOUNT:	$205,061,313.38
TOTAL INCREASE INCLUDING AMENDMENTS & OPTIONS:	**$111,616,469.50**

Recommended By:

Brittney Johnson *11/9/2026*
Brittney Johnson
Acting Director
Diversity

Ellen G. McCormack *11/6/2026*
Ellen G. McCormack
Vice President
Purchasing & Supply Chain

Recommended By:

William R. Mooney *11/6/2026*
William R. Mooney
Chief Infrastructure Officer

Recommended By:

Thomas McKone *11/9/2026*
Thomas McKone
Chief Financial Officer

Reviewed By:

Sisavanh Baker *11/6/2026*
Sisavanh Baker
Acting General Counsel

Recommended By:

Nora Leerhsen *11/6/2026*
Nora Leerhsen
Acting President

BM AM8.doc
09/21/2026